


# Calvert Area Liaison Meeting

28th September 2023

Chris James


Ashton Gilbert

Gavin Sams



# Meeting Update

1. Engagement Update
2. Site Visits
3. Recent Events
4. Community Work
5. Noise and Vibration presentation
6. Property Surveys update
7. Construction & Highways update
8. EWR handover update



# Engagement Update

## Activity carried out since last CALM meeting

Event	Date (2023)
Bucks County Show	31st August
Steeple Claydon Drop in event	19th September
East West Rail Interface meeting	20th September
EKFB Schools Gala 'Making Tracks into Construction event'	21st and 22nd September
Monthly site tour with Bucks representatives	26th September
Claydon House monthly meeting	28th September



# Engagement Update

## Activity planned

Event	Date (2023)
East West Rail Interface meeting	12th October
Community Site Visit	18th October
Claydon House Monthly meeting	26th October
Site Visit with Phil Gaskin	TBC
Mobile Visitor Centre – Calvert Green/Werner Terrace	TBC



# Site Visits

Upcoming Site Visits:

1. Wednesday 18<sup>th</sup> October
2. Thursday 16<sup>th</sup> November
3. Wednesday 13<sup>th</sup> December

Please let us know if you would like to attend a site visit.



*Site visit on 26<sup>th</sup> September with Bucks Council; Abdul Basit, Mark Rann and Steve Hall*

# Steeple Claydon drop-in event

EKFB supported East West Rail at their drop in event at Steeple Claydon Village Hall on Tuesday 19th September.

The community were updated on current and upcoming works and valuable conversations were held.



# Bucks County Show

EKFB attended Bucks County Show on 31<sup>st</sup> August.

The event had a great turnout with visitors from all over the UK who showed interest in the HS2 project and were able to speak to the team about current and upcoming works.



# Grendon Underwood community benches

EKFB have donated a 30m tree stump to Grendon Underwood Parish council which is going to be used to make benches for the local community.





# Charndon Parish Council – Defibrillator

EKFB have purchased a defibrillator and heated metal cabinet which is to be donated to Charndon Parish Council after being requested by the community.



# Top soil – Steeple Claydon Angling Club

EKFB are donating 10 tonnes of topsoil to Steeple Claydon Angling club. The club would like to build up the bank where the saplings EKFB donated in April have been planted and are growing well!



# Noise & Vibration

Slides to be presented by  
Gavin Sams, Environment  
Manager



# Bentonite Batching Plant

The concrete base slab pour will be completed by the start of October.

A steel upstand will be constructed around the concrete slab so the installation of the Silo's, Tanks, Mixers and pumps can be installed.



*Image shows a platform which has been constructed ready for the concrete base to be poured.*

# Pre-Condition Surveys

The condition surveys are a visual inspection to document the status of the property, including any existing damage at the time of the inspection.

- **26** individual survey addresses to be completed
- **24** properties have been surveyed
- **2** properties to be booked

Phone calls/written correspondence and door knocking will continue for the remaining 2 properties to be booked in.





# Construction Update

## Perry Hill bridge


Steel fixings on the bridge deck completed ready for the concrete pour.



# Construction Update

## Perry Hill bridge

We have completed a large concrete pour to construct the bridge deck.





# West Street Overbridge

The demolition of the existing West Street overbridge started this week.

A coping stone and bricks have been preserved and will be donated to Twyford as per the community request.





## Sheephouse Wood Bat protection structure

Image shows the team preparing for 'blinding' which involves applying a base layer of material between the ground and reinforcement to provide a clean, level working surface.




# Highways Update - Current Road Situation



- 1 **Steeple Claydon to Twyford** – Open to Traffic.
  - 2 **Addison Road** – Closed to Traffic.  
Construction of the embankment for OXD line to handover to EWR. In addition, completion of the new bridge and permanent re-alignment of the highway – will open with single lane and two-way lights. Utility risk.  
**EWR KEY INTERFACE**
  - 3 **Gawcott Road** – Open to traffic.  
**Two-way lights to enable Gas Main Diversion Connections Revised to SGN New Requirements – various times.**
  - 4 **Calvert Rd** – Open to Traffic.
  - 5 **Queen C. Road** – Open to traffic
  - 6 **School Hill Road** – Open to traffic.
- 

\*These dates are subject to change

# Next Phase – Closure of Gawcott Road, 2<sup>nd</sup>-29<sup>th</sup> October




- 1 Steeple Claydon to Twyford** – Open to Traffic.
- 2 Addison Road** – Closed to Traffic.  
Construction of the embankment for OXD line to handover to EWR. In addition completion of the new bridge and permanent re-alignment of the highway – open with two lanes and parapets on.  
**EWR KEY INTERFACE**  
No through Access to all emergency services as impassable – for works in via West St compound. Access for Farm to South and Steeple Claydon via diversion.
- 3 Gawcott Road** – Closed to complete link road tie-ins. Exact date can move for full closure subject to gas main diversion being successful. Access all via the North so cannot do NGED works at this time.  
No Access to all emergency services other than to West St Compound
- 4 Calvert Rd** – Open to Traffic
- 5 Queen C. Road** – Open to traffic
- 6 School Hill Road** – Open to traffic.

\*These dates are subject to change

# Calvert Area Highways Update

Date	Location	Works	Traffic Management	Status
<b>Until mid-October</b>	Addison Road	Construction of road bridge over the EWR line	Closure to a section of Addison road	Works underway
<b>14<sup>th</sup> August until 6<sup>th</sup> October</b>	Junction of Addison Road and Calvert Road	Construction of footpath to Addison Road in line with assurance 1860	Three-way traffic lights	Works underway
<b>13-29th September</b>	Gawcott Road/Perry Hill	Complete the connection for the temporary gas main diversion on Gawcott Road.	Two-way traffic lights	Planned
<b>25th September until 6th October</b>	Gawcott Road/Perry Hill	Complete the connection for the temporary gas main diversion on Gawcott Road.	Three-way traffic lights	Planned
<b>2nd-29th October</b>	Gawcott Road/Perry Hill	Complete the tie in works that will join the new temporary road to the existing network to include; the installation of drainage, signage, resurfacing and white lining. Demolition of the existing Charndon Lodge Bridge.	Full road closure	Planned

# Hand over to East West Rail





Working in  
partnership with



# Calvert Area Liaison Meeting

28th September 2023

Chris James

Ashton Gilbert

Gavin Sams

