

fusion

Working on
behalf of

HS2

CALM meeting Fusion works update

21 April 2022

Brackley Lane UTX Progress

- BT and Gigaclear installing new cables and transferring services to the new alignment
- Anglian Water foul commencing final connections in the period
- Commencement of the substation in this period
- Continuation of demobilisation of compounds on Brackley Lane and the removal of and reinstatement of compound areas (bell mouths) north and South of Brackley Lane



Utility diversion phasing



Phase 1: Site establishment set up on Calvert Road and Brackley Lane - **complete**



Phase 2: Horizontal directional drilling – **complete**



Phase 3: Diversion and connections of utilities along Werner Terrace, Brackley Lane and Calvert Road - **complete**



Phase 4: Connections, testing and commissioning – **in progress**



Phase 5: Demobilisation from site – **in progress**



2022 Community upcoming works

Future works - please note that the programme of works are subject to change and may change due to factors out of our control

Construction of new substation and continuation of bellmouth removals on Brackley Lane - late April/ early May 2022 - completion end of May 2022 (subject to local authority consents) 3 way temporary traffic lights 24/7 on Brackley Lane and Cotswolds Way (reduced restricted parking)

As part of the enabling works, the existing pole mounted substation on Brackley Lane needs to be replaced ahead of WPD making their new utility connections.

Western Power works - Late April to early July 2022 - 3-way temporary traffic lights 24/7 on the junction of Brackley Lane and Werner Terrace (over a period of 10 days) reduced restricted parking. (subject to local authority consents)

Calvert Road Late April to early July 2022 - 2-way temporary traffic lights 24/7 (over a period of 10 days) (subject to local authority consents)

WPD will connect their existing services to the newly diverted cables and then make their connections to the new substation.

WPD will keep residents informed as to their programme of outages (if required).



Traffic management timeline- 2022

Western Power works - Late April to early July 2022 - 3-way temporary traffic lights 24/7 on the junction of Brackley Lane and Werner Terrace (over a period of 10 days) reduced restricted parking. (subject to local authority consents)

These works are part of their connection works for the substation work.




Calvert Road Late April to early July 2022 3-way temporary traffic lights 24/7 (over a period of 10 days) (subject to local authority consents)

WPD will connect their existing services to the newly diverted cables and then make their connections to the new substation.






Western Power - Construction of new substation/ connection works and continuation of bellmouth removals on Brackley Lane - late April/ early May 2022 - completion end of May 2022 (subject to local authority consents)

3 way temporary traffic lights Brackley Lane and Cotswolds Way (reduced restricted parking)





Legend

-  Temporary Traffic lights
-  No residential parking
-  Substation

Phase 4/ Phase 5

- Start date late April/ early May – completion end of May 2022
- 3 way temporary traffic lights 24/7 on Brackley Lane and Cotswolds Way (reduced restricted parking) Subject to local authority consents
- Construction of new substation and continuation of bellmouth removals on Brackley Lane



Phase 4

- Western Power works – Start date late April to early July 2022
- 3-way temporary traffic lights 24/7 on the junction of Brackley Lane and Werner Terrace (traffic lights to be in place over a period of 10 days)
- (Subject to local authority consents)
- Reduced restricted parking



Phase 4

- Western Power works – Start date late April to early July 2022
- 2-way temporary traffic lights 24/7 on Calvert Road (traffic lights to be in place over a period of 10 days)
- (Subject to local authority consents)